

LRGPWWA
Jacquez Road Waterline Extension

ID	Task Name	Duration	Start	Finish	Predecessors	Jan 5, '20	Jan 12, '20	Jan 19, '20	Jan 26, '20	Feb 2, '20	Feb 9, '20	Feb 16, '20	Feb 23, '20	Mar 1, '20	Mar 8, '20
1	PRECONSTRUCTION MEETING	1 day	Thu 1/9/20	Thu 1/9/20		◆ 1/9									
2	UTILITY EXPLORATION	1 day	Wed 1/22/20	Wed 1/22/20				◆ 1/22							
3	NTP START DATE	1 day	Mon 1/27/20	Mon 1/27/20					◆ 1/27						
4	6" WATER LINE & APPURTENANCES	10 days	Mon 1/27/20	Fri 2/7/20	3SS										
5	WATER LINE TESTING	2 days	Mon 2/10/20	Tue 2/11/20	4										
6	TIE IN	1 day	Wed 2/12/20	Wed 2/12/20	5										
7	SUBSTANTIAL COMPLETION DATE	1 day	Tue 2/25/20	Tue 2/25/20									◆ 2/25		
8	FINAL COMPLETION DATE	1 day	Wed 3/11/20	Wed 3/11/20											◆ 3/11

Project: Pre Con Schedule
Date: Thu 1/9/20

Task		Project Summary		Inactive Task		Inactive Milestone		Manual Task		Start-only		Finish-only		External Tasks		Manual Progress		Deadline
Summary		Inactive Summary		Inactive Summary		Inactive Summary		Manual Summary		External Milestone		External Milestone						